



System Expansion Plan Update

January 13, 2026



System Expansion Plan Update

Agenda

- Scott and Kifer Receiving Stations
- Northern Receiving Station
- Material Procurement
- PG&E Coordination
- 115 kV Transmission Line
- CAISO Transmission Line
- Battery Energy Storage Project
- Northwest Loop Capacity Upgrade project
- Tariff Exposure/Risk
- PG&E Series Compensation Project
- Next Steps



SVP Receiving Stations Projects to Increase Reliability and Capacity

Scott and Kifer Receiving Stations (SRS & KRS):

- Contract Awarded June 24, 2025
- NTP Issued August 20, 2025
 - SRS Completion date 1st Quarter 2029
 - KRS Completion date mid-year 2029



Scott Receiving Station



Kifer Receiving Station



SRS and KRS Schedule

- Advertise Projects – February 24, 2025
- Council Consideration – June 24, 2025
- Start Construction – 3rd Quarter 2025
- 115 kV Completion – 3rd Quarter 2027
- 60 kV Completion – 4th Quarter 2028
- Close out and demo existing – 2nd Quarter 2029
- Key Schedule Consideration
 - Material Procurement
 - PG&E Coordination



Scott Receiving Station




Kifer Receiving Station



SVP Receiving Stations Projects to Increase Reliability and Capacity

Northern Receiving Station (NRS):

- Contract Awarded July 8, 2025
- NTP Issued July 29, 2025
 - Completion date 2nd Quarter 2028



Northern Receiving Station



NRS Schedule

- 100% Design Package – 4th Quarter 2024
- Re-Bid Date – June 12, 2025
- Start Construction – 3rd Quarter 2025
- Work Completion – 2nd Quarter 2028
- Key Schedule Considerations
 - 2026 Superbowl
 - 2026 World Cup
 - Material Procurement
 - PG&E Coordination



Northern Receiving Station



Material Procurement

	Circuit Breakers	Disconnect Switches	Station Service Voltage Transformers	Combination Revenue Metering Transformer	VTs, CVTs	P&C Panels (NRS)	Control Enclosure & P&C Panels (SRS/KRS)	Capacitor Banks (NRS)	Neutral Grounding Reactors (NRS)
Current Status	PO's Issued	PO Issued	PO Issued	PO Issued	PO Issued	PO Issued	PO Issued	PO in progress	PO Issued
Estimated PO Date	September/ November 2024	October 2024	August 2024	March 2025	November 2024	July 2025	March 2025	November 2025	May 2025
Estimated Lead Time from RPO (weeks)	89-176	60	90	49	58	10	37	40	49
Required on Site Date	Q1 2026 thru Q2 2027	Q4 2025	Q3 2027	Q2 2026	Q3 2025	Q4 2025	Q1 2026	Q1 2027	Q2 2026
Projected on Site Date	Q1 2026 thru Q4 2027	Q3 2025	Q3 2026	Q2 2026	Q3 2025	Q4 2025	Q1 2026	Q2 2026	Q3 2026

NOTE: Several other smaller procurements are continuing to support the projects for items such as insulators, surge arrestors, bus, structural steel, etc.




PG&E Coordination

- Comprehensive data/information request sent to PG&E in January 2024
- Issue for bid design packages by Engineers of Record developed based on assumptions of what PG&E will require. Designs may need to be revised upon receipt of missing information from PG&E and or PG&E staff review of proposed designs which could impact project schedules
- Biweekly meetings are continuing
- PG&E gas line relocations for 115kV Transmission Line – potholing completed and coordination and break out calls with gas team is ongoing



115kV Transmission Line Northern to Kifer Receiving Station

- Project Scope: Construct a new 115kV overhead transmission line of approximately 2.24 miles between Northern Receiving Station and Kifer Receiving Station
- Council approved the IS/MND and preferred Route A on November 12, 2024
- 60% design review completed which included input from San Jose Airport on pole height requirements in proximity to the airport
- **Potholing is almost complete** to continue design to 90% and underground utility reroutes





115kV Transmission Schedule Assuming Overhead Option

Task	Timeframe
Planning	Jul. 2021 – Jul. 2022
Call for Proposals	Jul. 2022 – Jan. 2023
Design	Oct. 2022 – Nov. 2026
Easement Acquisition	Jan. 2024 – May 2026
CEQA	Jan. 2024 – Nov. 2024
Community Outreach	Apr. 2024 – Jun. 2024
Permits	Feb. 2024 – Nov. 2025
Material Procurements	Oct. 2024 – Nov. 2026
Construction Advertising & Awards	Mar. 2026 – Aug. 2026
Construction/Close Out	Aug. 2026 – Mar. 2028

CAISO Transmission Line from PG&E Newark Station to SVP Northern Receiving Station

- Developing Interconnection Agreement between LS Power and SVP for Council Action
- The estimated project costs: \$959 million
- CAISO Board of Governors Decision on 11/12/24 for newly approved Project of a new 230 kilovolt (kV) alternating current (AC) transmission line (previously HVDC)
- SVP provided comments on the Draft EIR on July 24, 2025
- Publication of Final EIR December 12, 2025
- CPUC Certification of Final EIR and CPUC Decision 1st quarter 2026
- Start of Construction anticipated in 2026
- Project in service date: mid 2028





Battery Energy Storage Project

- Capacity up to 50MW/200MWh (4 hours daily)
- Completed:
 - IFC BESS Site Design (Civil, Electrical & Structural)
 - IFC SVP Transmission Line & Control Enclosure Designs
 - Approved Permits (Civil & Encroachment)
- In progress:
 - Fire, Electrical, & Structural
 - Permitting with the City of Santa Clara
 - Conduit Installation & Utility Relocations
 - Long Lead Equipment Procurement by Ameresco has been placed for various items
- Expected Completion Date:
 - 3rd Quarter 2026





Northwest Loop Capacity Upgrade Project

- SVP identified opportunity to increase capacity on NW Loop.
- Reconductor of approximately 2.62 miles of the 60 kV Northwest Loop to provide additional capacity for projected load growth within the City.
- Issue for Bid set on hold pending outage analysis.
- Material procurement in progress.
- Tentative target date for Energization: Q2 2026. (Delays due to available outage dates due to other projects, unforeseen conditions, **Valley Water encroachment permit**, etc. will impact date.)





Tariff Exposure/Risk

- FY 2024/25 Adopted Operating Budget - \$670 million
- FY 2024/25 Adopted 5-year Capital Budget - \$948 Million
 - Forecasted spend on material to support System Expansion Plan ~ \$163M
 - Potential tariff cost impacts on materials is estimated to be \$47.2 M - alone

POTENTIAL TARIFF IMPACTS

on the Cost of Materials Used for System Expansion Projects

(Does not include NRS-KRS 115 KV Transmission Line)



	CURRENT PROJECT COST (PRE-TARIFF)	COST INCREASE WITH ESTIMATED TARIFF
Totals	\$438 MILLION	\$493 MILLION



PG&E Series Compensation Project

- This is a brand-new technology that PG&E is implementing into their systems for the first time
- Material procurement in progress. Conductor and certain parts have been delivered, waiting for other parts.
- Civil construction expected to start Jan. to Feb. 2026
- Electrical construction to start mid January 2026
- Due to engineering delays, the in-service-date is now April 2026
- Vendor: Smart Wires
- SVP has no authority over this project.



Next Steps

- Meeting every two months on the last Tuesday of the month
 - Highlight changes/updates from previous meeting
- SVP webpages with this presentation and project updates
 - Email with website updates
- Council Actions per this presentation
- Approval of the CAISO 24/25 TPP is scheduled for the 2/10 Council meeting

Visit [SiliconValleyPower.com/GrowthPlan](https://www.siliconvalleypower.com/growthplan) for more information.